



SOVEREIGN CONSULTING INC.

11 November 2013

Ms. Mary Ellen Iorio
US ACE Project Manager
U.S. Army Corps of Engineers
New England District
696 Virginia Road
Concord, Massachusetts 01742-2751

Re: **Weekly Report -4 to 8 November 2013**
Removal Action at Plow Shop Pond (AOC 72)
Devens, Massachusetts
Contract #W912WJ-10-D-0003 Task Order 0005

Dear Ms. Iorio:

Sovereign Consulting Inc. (Sovereign) is submitting Weekly Report #15 for contract #W912WJ-10-D-0003, Task Order 0005 summarizing on-site construction activities conducted as part of the Removal Action at Plow Shop Pond (AOC 72) during the week of the 4 to 8 November 2013.

The following activities were completed on-site this week:

- Completed shoreline restoration at Red Cove and Railroad Round House;
- Fence re-installed at Red Cove;
- Removed sand bags at pond inlet;
- Pond water levels have been restored to baseline levels;
- Dam area restored;
- Ecological survey completed;
- Conducted surface water gauging; and
- Completed daily site inspections.

The following tasks planned for the week of 11 November 2013:

- Transport sediments from Railroad Round House and Red Cove off-site for disposal;
- Continue with upland site restoration activities;
- Continue to demobilizing equipment; and
- Complete daily site inspections.

Please let me know if you have any questions or concerns.

Sincerely,
SOVEREIGN CONSULTING INC.

A handwritten signature in black ink, appearing to read "Rachel B. Leary". The signature is fluid and cursive, with a large loop at the end.

Rachel B. Leary, P.E., LSP
Project Manager

cc: Sovereign File - AC001.005
BCT
Town of Ayer



SOVEREIGN CONSULTING INC.

