



SOVEREIGN CONSULTING INC.

28 October 2013

Ms. Mary Ellen Iorio
US ACE Project Manager
U.S. Army Corps of Engineers
New England District
696 Virginia Road
Concord, Massachusetts 01742-2751

Re: **Weekly Report – 21 October to 25 October 2013**
Removal Action at Plow Shop Pond (AOC 72)
Devens, Massachusetts
Contract #W912WJ-10-D-0003 Task Order 0005

Dear Ms. Iorio:

Sovereign Consulting Inc. (Sovereign) is submitting Weekly Report #13 for contract #W912WJ-10-D-0003, Task Order 0005 summarizing on-site construction activities conducted as part of the Removal Action at Plow Shop Pond (AOC 72) during the week of the 21 October to 25 October 2013.

The following activities were completed on-site this week:

- Continued restoration at Red Cove;
- Began restoration of Railroad Round House and removed “sand bar” from the industrial park stormwater outfall;
- Decommissioned valve pit;
- Ceased pumping and let the pond begin to return to normal water levels;
- Removed dewatering pump intake and concrete structures;
- Conducted surface water gauging; and
- Completed daily site inspections.

The following tasks planned for the week of 4 November 2013:

- Transport sediments from Railroad Round House and Red Cove off-site for disposal;
- Continue with site restoration activities; and
- Complete daily site inspections.

Please let me know if you have any questions or concerns.

Sincerely,
SOVEREIGN CONSULTING INC.

A handwritten signature in black ink, appearing to read "Rachel B. Leary". The signature is fluid and cursive, with a large loop at the end.

Rachel B. Leary, P.E., LSP
Project Manager

cc: Sovereign File - AC001.005
BCT
Town of Ayer



SOVEREIGN CONSULTING INC.

