



SOVEREIGN CONSULTING INC.

7 October 2013

Ms. Mary Ellen Iorio
US ACE Project Manager
U.S. Army Corps of Engineers
New England District
696 Virginia Road
Concord, Massachusetts 01742-2751

Re: **Weekly Report – 30 September to 4 October 2013**
Removal Action at Plow Shop Pond (AOC 72)
Devens, Massachusetts
Contract #W912WJ-10-D-0003 Task Order 0005

Dear Ms. Iorio:

Sovereign Consulting Inc. (Sovereign) is submitting Weekly Report #10 for contract #W912WJ-10-D-0003, Task Order 0005 summarizing on-site construction activities conducted as part of the Removal Action at Plow Shop Pond (AOC 72) during the week of the 30 September to 4 October 2013.

The following activities were completed on-site this week:

- Continued to dewater and maintain water levels at Plow Shop Pond;
- Completed excavation at Red Cove;
- Completed confirmation sampling at Red Cove in Grids 6-8, 10-16, 18-24, 26-39 and 45-47 locations;
- Continued to solidify and stockpile sediments from Red Cove;
- Conducted surface water sampling and gauging; and
- Completed daily site inspections.

The following tasks planned for the week of 7 October 2013:

- Transport sediments from Railroad Round House off-site for disposal;
- Complete confirmation sampling at Red Cove;
- Begin to remove access roads at Red Cove; and
- Complete daily site inspections.

Please let me know if you have any questions or concerns.

Sincerely,
SOVEREIGN CONSULTING INC.

A handwritten signature in black ink, appearing to read "Rachel B. Leary". The signature is fluid and cursive, with a large loop at the end.

Rachel B. Leary, P.E., LSP
Project Manager

cc: Sovereign File - AC001.005
BCT
Town of Ayer



SOVEREIGN CONSULTING INC.

