



## SOVEREIGN CONSULTING INC.

1 August 2013

Ms. Mary Ellen Iorio  
US ACE Project Manager  
U.S. Army Corps of Engineers  
New England District  
696 Virginia Road  
Concord, Massachusetts 01742-2751

Re: **Weekly Report - 29 July - 2 August 2013**  
Engineering Evaluation/Cost Analysis for AOC 72  
Devens, Massachusetts  
Contract #W912WJ-10-D-0003 Task Order 0005

Dear Ms. Iorio:

Sovereign Consulting Inc. (Sovereign) is submitting Weekly Report #1 for contract #W912WJ-10-D-0003, Task Order 0005 summarizing on-site construction activities conducted as part of the *Engineering Evaluation/Cost Analysis* (EE/CA) for AOC 72 during the week of the 29 July - 2 August 2013.

The following activities were completed on-site this week:

- Project Kick-off meeting was held with the Army Corps on 31 July 2013; and
- Baseline surface water sampling was completed.

The following tasks planned for the week of 5 August 2013:

- RC&D to mobilize equipment to site;
- Dewatering pumps to be installed;
- Conduct surface water sampling if pumping starts on Friday 9 August; and
- Complete daily site inspections.

A site walk for the RAB group and Town of Ayer Officials is tentatively scheduled for Thursday July 29<sup>th</sup>.

If you have any questions regarding this submittal, please feel free to contact me at 413-540-0650.

Sincerely,  
**SOVEREIGN CONSULTING INC.**

A handwritten signature in black ink, appearing to read "Rachel B. Leary". The signature is fluid and cursive, with a large loop at the end.

Rachel B. Leary, P.E., LSP  
Project Manager

cc: Sovereign File - AC001.005  
BCT  
Town of Ayer

