



## SOVEREIGN CONSULTING INC.

2 December 2013

Ms. Mary Ellen Iorio  
US ACE Project Manager  
U.S. Army Corps of Engineers  
New England District  
696 Virginia Road  
Concord, Massachusetts 01742-2751

Re: **Weekly Report -25-27 November 2013**  
Removal Action at Plow Shop Pond (AOC 72)  
Devens, Massachusetts  
Contract #W912WJ-10-D-0003 Task Order 0005

Dear Ms. Iorio:

Sovereign Consulting Inc. (Sovereign) is submitting Weekly Report #18 for contract #W912WJ-10-D-0003, Task Order 0005 summarizing on-site construction activities conducted as part of the Removal Action at Plow Shop Pond (AOC 72) during the week of the 25th to the 27th November 2013.

The following activities were completed on-site this week:

- Transported 325.4 tons of sediments from Red Cove stockpiles to Turnkey Landfill in Rochester, New Hampshire for disposal as non-hazardous waste. A total of 4,392.8 tons has been transported off-site to date;
- Solidified sediments from Railroad Round House are still stockpiled onsite, pending MA DEP's approval at Fitchburg Landfill as landfill cover;
- Continued with upland site restoration activities;
- Continued to demobilizing equipment; and
- Completed daily site inspections.

The following tasks planned for the week of 2 December 2013:

- Continue to transport sediments from Railroad Round House and Red Cove off-site for disposal, pending DEP approval;
- Continue with upland site restoration activities;
- Continue to demobilizing equipment; and
- Complete daily site inspections.

Please let me know if you have any questions or concerns.

Sincerely,  
**SOVEREIGN CONSULTING INC.**

A handwritten signature in black ink, appearing to read "Rachel B. Leary". The signature is fluid and cursive, with a large loop at the end.

Rachel B. Leary, P.E., LSP  
Project Manager

cc: Sovereign File - AC001.005  
BCT  
Town of Ayer



SOVEREIGN CONSULTING INC.

