

SOVEREIGN CONSULTING INC.

16 September 2013

Ms. Mary Ellen Iorio
US ACE Project Manager
U.S. Army Corps of Engineers
New England District
696 Virginia Road
Concord, Massachusetts 01742-2751

Re: Weekly Report - 9 September to 13 September 2013

Removal Action at Plow Shop Pond (AOC 72) Devens, Massachusetts Contract #W912WJ-10-D-0003 Task Order 0005

Dear Ms. Iorio:

Sovereign Consulting Inc. (Sovereign) is submitting Weekly Report #7 for contract #W912WJ-10-D-0003, Task Order 0005 summarizing on-site construction activities conducted as part of the Removal Action at Plow Shop Pond (AOC 72) during the week of the 9 September to 13 September 2013.

The following activities were completed on-site this week:

- Continued to dewater and maintain water levels at Plow Shop Pond;
- Continues excavation and dewatering of sediments at Railroad Round House;
- Excavated an additional 6-12" of sediment in 5 grids and resampled sediments for analysis;
- Continued construction of access roads and staging areas at Red Cove;
- Began excavation at Red Cove and construction of access ways in pond;
- Completed confirmation sampling at Red Cove in 6 locations;
- Repaired SHL access road and other upland erosion from rain Thursday evening;
- Conducted surface water sampling and gauging; and
- Completed daily site inspections.

The following tasks planned for the week of 16 September 2013:

- Complete excavation and confirmation sampling in sediments of Railroad Round House;
- Continue to dewater and stockpile sediments from Railroad Round House for off-site disposal;
- Continue construction of temporary access ways into Red Cove;
- Continue excavation and confirmation sampling of Red Cove;
- Continue to conduct surface water sampling during pond drawdown; and
- Complete daily site inspections.

Please let me know if you have any questions or concerns.

Sincerely,

SOVEREIGN CONSULTING INC.

Rachel B. Leary, P.E., LSP

Project Manager

cc: Sovereign File - AC001.005

BCT

Town of Ayer



SOVEREIGN CONSULTING INC.

