

Ayer Parking Facility



Week 1

May 1, 2019

SITE WORK BEGINS



TREE REMOVAL



Week 1 cont.

CURB REMOVAL



TREE REMOVAL CONT.



Week 2

EXCAVATION BEGINS



Week 3

SHORING BEGINS



Week 3 cont.

PILE DRIVING



SHORING INSTALLED



Week 3 cont.

SHORING INSTALLED



SHORING INSTALLED



Week 4

EXCAVATION CONTINUES



Week 5

BASE OF FOOTING INSTALLED



Week 6

DRAINAGE STRUCTURES INSTALLED



Week 7

FOUNDATION WORK BEGINS



FOOTINGS AND REBAR



Week 7 cont.

FOOTINGS ARE POURED....



AND BACK FILLED



Week 8

REBAR INSTALLATION BEGINS ON MAIN FOOTING



Week 8 cont.

REBAR CONTINUES



Week 9

POURING OF MAIN FOOTING BEGINS

