

CONSTRUCTION UPDATE

Fall Paving September 23, 2022

The Ayer DPW is continuing Fall road paving. Work that has been completed and work anticipated during the week of September 26th are outlined below. Note, the work schedule below is subject to change and is dependent on weather.

1. **Central Avenue** (from Columbia Street to approximately 60 Central Ave)
Completed: milling, leveling course, asphalt berm, adjusting structures
Anticipated during the week of September 26th: begin sidewalk installation
2. **Pleasant Street** (from 62 Pleasant Street to Howard Street)
Completed: reclaim, binder course
Anticipated during the week of September 26th: asphalt berm, adjusting structures
3. **School Street** (from Prospect Street to Pirone Park)
Completed: milling, berm
Anticipated during the week of September 26th: none
4. **Page Street**
Completed: reclaim, binder course
Anticipated during the week of September 26th: asphalt berm, adjusting structures
5. **Westford Road** (from New England Way to Willow Road)
Completed: none
Anticipated during the week of September 26th: none

Police details will be onsite to direct traffic. There will be varying road conditions, please travel with caution.

Traffic flow will be maintained as much as possible. Notification will be given in advance of any required detours.

Thank you for your cooperation during this important public works project.

If you have any questions, please contact the Department of Public Works at **978-772-8240**.